								FY2017		
Project # LFGS #/	Ŭ.	Council District	FY Amend	0 0	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2017 YTD Expenditures 07/01/16-03/31/17	Comments
500746 100534 2918374/500367	Broad Street Streetscape Project Grove, Libbie, and Patterson Corridor Improvements	1	<u>17</u> 13	TBD Jul-17	Dec-20 Oct-17	1,085,372 375,000	- 160,216	1,085,372		New project to be scoped in May 2017. Consultant is finalizing the plans.
104845 500743	Westwood Playground Improvements	1	17	N/A	N/A	10,000	-	10,000		Estimate received to resurface basketball courts; work will be scheduled for late spring/early summer upon approval of purchase order.
	First D	District Total:				1,470,372	160,216	1,095,372	6,581	
Multiple 1308448/500217	Abner Clay Park	2	13	TBD	TBD	750,000	12,000	-		The estimated construction costs exceeds the adopted budget. Therefore, the Jackson Ward Neighborhood Association has requested redesigning the project to correspond with the existing budget. Staff is currently involved with the project engineer to undertake the redesign process. No change for 3rd qtr.
5008312 101699 500372/500373/500	374/500356 Boulevard Development Preparation Project	2	13	Aug-12	Ongoing	9,122,986	10,484,745	-		Abatement and Demolition of all DPW structures at Parker Field complete. Feasibility studies also underway. Staff reviewing charges to this project.
		2	15							Grounds Maintenance relocated into new building on Commerce Road. CM @risk contractor on 4 DPW Facilities Proj (2) new buildings at Commerce Road and (2) buildings at Hopkins Road. : DPW Administration, DPW Garage, Radio Shop and DPW-Traffic Engineering and Sign/Signal Shop, respectively. All buildings are completed and occupied as of 11/30/16. Closeout procedures ongoing.
500598	Boulevard Redevelopment Phase II	2		Sep-15	Aug-16	9,731,944	8,448,230	-	1,834,196	Staff reviewing charges to this project. Phases 1, 4 and 5 complete. Additional funding needed to fund
102184 500472/500647 101697/101698 2918188/500370	Carver District Lighting Commonwealth Gateway Landscaping Project VDOT	2	14	TBD Feb-16	TBD Apr-16	700,000 775,485	295,337 707,195	-		remaining phases 2 and 3. Construction sustainably complete. Closeout process pending.
101097/101098 2918188/300370				reb-10	Apr-10	//3,465	707,195			Ornamental lights have been installed on West Grace Street (Ryland to Boulevard), Mulberry (West Grace to Floyd) and the 2700 block of Floyd for a total of 209 lights installed. Construction is underway to install lights along Floyd Avenue from the Boulevard east and will proceed in
101687 291C021/500368	Fan Lighting Expansion	2	12	Dec-06	Ongoing	1,669,900	1,246,531	-		two to three block increments as funds become available.
100202 2308113/500230	Main Library Renovations Modern Roundabout - Chamberlayne Avenue and St. Peter	2 r		Sep-08	Ongoing	1,065,200	971,270	-	-	Switch Gear Replacement project complete; Elevator / Fire Alarm Project construction phase completed; Replacement of HW HX systems completed. Upgraded all Emergency Lights. Exterior Restoration and stabilization on hold pending future funding. Only PE funds are adopted in the FY16 budget. Project remains on hold
104130 500635	Street	2		TBD	TBD	170,030	-	_		pending additional funds.
100487 1308117/500195 101623 2308220/500352	Monroe Park Moore Street School Stabilization	2	10	Mar-17 July 1 2011	Mar-18 Ongoing	6,603,569 380,000	999,791 43,580	833,569	308,952	The Monroe Park Conservancy has hired a professional fund raiser to help them raise the necessary dollars to complete this project. It is expected that work on the project will begin following the UCI2015 bike race. Design being updated to current code, IFB proposed date is Jan/ 2017. Construction planned start for Feb/2017 with completion April/2018. Construction Contract awarded and NTP on 3/31/17 with construction completion scheduled for 3/19/18. Roofing repair completed and building cleaned out. Additional scope to be verified.
2500220/500552		District Total:	10	July 1 2011	Oligonig	30,969,114	23,208,679	833,569	3,448,263	
500742	Battery Park Flood Mitigation & Drainage System Improvements	2	17	Feb-17	Mar-17	60,000		60,000		Contractor has been selected and work will begin in Spring 2017.
102356 2918100/500496	Brookland Park Boulevard Streetscape	3	17	TBD	TBD	175,000	-			Awaiting tax sale and acquisition of one of the properties for the proposed parking lot.
102317 201012 1/201012										requires new duct bank for the secondary circuit. It was suggested that additional ornamental lights be strapped on to the existing wood poles similar to what has been done on some poles in this business district. Discussions are ongoing.
102317 2918136/500487	Brookland Park Boulevard Lighting Third D	3 District Total:	9	Jul-09	TBD	<u> </u>	<u>168,346</u> 168,346	60,000		
102660 500554	Forest Hill Avenue Sidewalk	4	15	Jul-17	Oct-17	180,000	17,040		5,800	Install 5FT sidewalk along Forest Hill Ave. From Stony Point Road to Huguenot Road. Working on buying credits. No pervious concrete needed.
2918950/500254/50 Multiple 9/500262/500383/50		4	12	TBD	TBD	12,700,956	2,000,407	-	-	Acquiring property rights. Working to 100% plans.
2918949/500235/50 Multiple 9/500240/500243/50		4	12	Aug-18	Aug-20	14,000,000	2,202,998	-		ROW phase is in process - 78 signed parcels, 6 condemnations filed in court; and one in negotiations (CSX). Negotiating with four new owners. Phase 1, Run 1 Complete. Phase 1, Run 2 completed 8/15/13. Phase 2
100532/101911 2918368/500375/50	L. L	4	13	Mar-15	TBD	570,000	193,896			completed August 2015. Phase 3 designed and awaiting funds.
101885 2918371/500424	Fourth D 2nd Street Connector	District Total:	13	10/2012	3/2013	27,450,956 810,312	4,414,341 713,210	- 106,328		Road Opened in May 2013, gates proposed for under the bridge HAVE BEEN ELIMINATED FROM THE PROJECT - ALL PARTIES ARE AGREEABLE. Reimbursements will be made to Dominion for 5 years.

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2017 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2017 YTD Expenditures 07/01/16-03/31/17	Comments
104241	500652	Lakes at Byrd Park	5		TBD	TBD	500,000	53,130	-		Engineering report for the Fountain Lake Dredging Project has been completed. Staff is reviewing the document and determining next steps.
	500709/500710	Mary Munford & William Fox ES Safe Routes to School Sidewalk Project	5	17	Oct-17	Jan-18	400,000	2,405	400,000	2,405	Project under design. Federal funds. This project is used to fund the State R5 match on the 37th Street Project
102190	500475/500564	Sidewalk Projects 5th District	5	14-Jan	Nov-16	Feb-17	250,000	65,858			currently under construction.
	1	Fifth Distr	rict Total:				1,960,312	834,601	506,328	440,284	Various site improvements and restroom upgrades has been completed.
											Discussion of the "splash pad" and to determine the building improvements that can be accomplished with the remaining funds is
100490	1308122/500200	Ann Hardy Park Family Life Center Bicycle Facilities & Sidewalk Improvements on Bank	6	10	Oct-15	Sep-16	1,565,928	933,498	-	153,434	ongoing.
	500704/500705	St./Franklin St.	6	17		Jun-18	380,000	34,732	380,000	34,732	-
	2918960/500322	Biotech Research Park	6	11	Feb-11	TBD	4,399,000	2,579,644	_	_	Phase II complete; Phase III initial scoping meeting held 7/18/13. Finalizing closing out of Phase II with VDOT in order to begin design on Phase III. Phase 2 closed out, awaiting authorization from VDOT to begin Phase 3. No change this quarter.
	500530	Blackwell Community Project	6				100,000		-	-	-
102658	500553	Canal Street Streetscape	6	15	TBD	TBD	500,000	449,903	_	311,747	Canal - Virginia to 13th Street Cobblestones only work began 7/11/16 and was completed 2/2017. Closeout is underway. Phase 2 currently being advertised for construction. Bids due May 16,
	2108133/500388	Canal Walk Reynolds North to 10th	6	13	Apr-17	Dec-17	3,532,058	1,035,804		49,557	2017 and bid opening May 17th.
100539/102012/100 551/100564	2918505/500126/129/567/645/646	Cannon Creek Improvements	6	12	May-17	Aug-17	2,892,000	2,438,360	_	26 362	Phase 4, final design is completed. We are in ROW process. Construction is anticipated in fall 2017.
102529	2908909/500526	Duval Street Circulation	6	12	Ongoing	Ongoing	250,000	70,030	_	-	Project under construction - ongoing.
100531	2918365/500291/500292	E. Broad Gateway - Slave Burial Ground	6	12	May-15	Feb-16	1,994,200	1,239,295	-	-	Project complete. Phase 3 pending. Federal funded project. Funding for the Eastview project were used for the demolition and site
104377/100218	2308234/500247	Eastview Initiative	6	12	Mar-15	Jan-17	1,200,000	695,963	-	397,378	ř.
102043	2918369/500450/500508	Franklin Street Streetscape	6	13	Jan-14	TBD	3,150,000	81,826	-	47,109	Franklin (14th to 15th): Completing plans 5/2017. Franklin - Ambler to 18th: Need sanitary and water projects completed ahead of this project.
	2108125	Greater Richmond Center Area Improvements	6		Ongoing	Ongoing	1,121,526	834,215	-	-	Various minor projects ongoing.
102750	500573	Heritage Center/Lumpkin's Jail	6	15	TBD	TBD	8,050,000	439,347	-	215,888	The Smith Group has been selected to assist with the planning process for this project. The Smith Group and other consulting partners along are now mapping the community engagement schedule which will last approximately 9 months. No change for 3rd qtr.
	500756	Highland Grove/Dove Street Redevelopment & Revitalization Infrastructure Improvements	6	17		FY2020	4,415,000	-	4,415,000	-	FY 2017 Capital Improvement Program project to grant the Richmond Redevelopment and Housing Authority (RRHA) \$4.415 million to design, develop, and implement various street, sidewalk, alley, water, sewer, and drainage infrastructure improvements needed for the redevelopment of the Dove Street Redevelopment Area identified in the Redevelopment Plan for the Dove Street Redevelopment Area prepared by RRHA and dated June 8, 2006 (the "Infrastructure Project"). Streets and other public rights-of-way will be constructed as approved by the City of Richmond. Utilities and other public facilities or site improvements will be installed, altered, retained or abandoned as required to carry out the Infrastructure Project. A series of meetings and community engagements will be used to create a plan for the character of the development prior to the development of construction documentation and implementation. Ordinance 2016-278 was adopted by Council on 12/12/16. No change for 3rd qtr. Project will provide for additional public improvements along the Corridor to support commercial revitalization. Such uses could include pedestrian lighting, street lighting, additional street trees, street/sidewalk improvements, public art. Contract with Kimley-Horn to assist in
	500406	Hull Street Redevelopment & Conservation	6				200,000	-	-	-	additional street lighting in area to improve safety has been initiated. No change for 3rd qtr.
	500745	I-95 and Broad Street Interchange Area Project	6	17	TBD	TBD	1,000,000	-	1,000,000	-	Pre-Scope meeting held March 29,2017. Scope meeting pending.
100503	500297	James River Park Infrastructure	6		Sep-15	TBD	450,000	183,682		62,964	Several projects have been identified by James River Park staff including construction of trails; completion of the Bike Skills facility on Brown's Island, the purchase of required construction equipment and obtaining a consultant for assistance in determining improvements to the James Rive Park Maintenance facility. No change for 3rd qtr.

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2017 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2017 YTD Expenditures 07/01/16-03/31/17 Comments
										Demolition completed August 2015; the improvements to the park are
										scheduled to be bid late-fall 2015. Construction scheduled to begin January 25, 2016; to be completed late-Summer/early-Fall 2016. Phase II
100490	6 1308445/500206	Kanawha Plaza Park/RMA Superstructure Repairs	6	11	8/30/2015	9/30/2016	3,890,000	3,265,986	-	781,194 completed and Phase III pending future funding. No change for 3rd qtr. Construction on the train shed progresses as most exterior finishes are
										nearing completion. Interior finishes are well underway and the event
										will be hosted in April 17. The project is projected to be complete by June 2017. Unforeseen below grade conditions and unforeseen condition
										of the 1901 historic steel that was hidden from view under concrete
										floors or roof insulation has extended the construction duration. State/City Welcome Center O & R to be introduced to City Council this
	2108612/500283/500230/500469/50054									Fall. License agreement with the State was approved by City Council.
10024	1 2/500543/500544	Main Street Station Multi Modal Center	6		Sep-14	Fall 2017	76,452,878	62,271,285	-	 No change for 3rd qtr. Construction Contract awarded. Construction Complete. Closeout
100171/10067	1 2958101/500223/225/226	Major Bridge Painting - Manchester - Urban	6		Jun-14	Feb-16	8,900,000	7,519,695	-	- process underway. Federal project.
										Concept study complete. Closeout underway. Federal project. Funds need to be JV'd; Bridge Rehabilitation project budget page being
										submitted for FY18 to allocate federal funding for bridge rehabilitation
	0 2958835/500211 4 2918526	Mayo Bridge Conceptual Study - Urban Richmond-Henrico Turnpike Improvements	6	11	N/A TBD	N/A TBD	1,801,000 155,000	<u>1,190,579</u> 44,977	-	 improvements. No change for 3rd qtr. 98% plan design completed. Construction Fund is not available.
				12	17	E 1 10	1 711 405	02.200		Project currently being advertised for construction. Bids are due May
102251/100594	4 1308450/500294	RMA Plaza Joint Repair	0	13	Apr-17	Feb-18	1,711,405	92,206	-	3,397 4th and opening May 5, 2017.
										Dominion Power will remain overhead on new fluted black fiberglass poles. Legacy farming vendors will remain on site and accommodations
										made for them to continue vending. Up to 70/75 vendors can be
										accommodated in the new plan under matching tents. The IFB project was rebid and awarded and we anticipate that construction will begin in
		(Shko Revit) Shockoe Revitalization Strategy Plan								March and will be completed by September. City staff are also assisting businesses along 17th Street between Main and Franklin with UDC
10176′	7 5008313/500407	Implementation	6	13	TBD	TBD	3,564,000	763,964	-	154.427 submissions for outside dinning. No change for 3rd qtr.
		Sixth Dis	strict Total:				131,673,995	86,164,991	5,795,000	2,238,189
										The redevelopment efforts associated with the creation of a viable
										commercial and residential corridor along 25th Street and Nine Mile Road are ongoing. As an integral part of the revitalization of the 25th
										Street and Nine Mile Road project area design activities continue. The
	7 5008122/500399 4 500404	25th Street Development	7		Feb-13	Feb-18				street and while while Road project area design activities continue. The
10170-	+ 300+0+	Church Hill Teen Development Center	7		Feb-15	Feb-18	2,415,000	2,346,533	- 200.000	- development of the model block is nearing completion.
	500755	Church Hill Teen Development Center East District Park Transformation	7 7 7	17	Fe0-13	FY2018	2,415,000 776,357 375,650	2,346,533 238,070	 200,000 375,650	 development of the model block is nearing completion. 238,070 -
	500755	*	7 7 7	17	Fe0-13		776,357		/	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of
		East District Park Transformation	7 7 7			FY2018	776,357 375,650		/	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement,
101768	500755 8 5008314/500408	*	7 7 7 7 7 7	17	Jan-13		776,357		/	 development of the model block is nearing completion. 238,070 - - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped
101768		East District Park Transformation	7 7 7 7 7 7			FY2018	776,357 375,650		/	 development of the model block is nearing completion. 238,070 - - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and
10176		East District Park Transformation	7 7 7 7 7 7			FY2018	776,357 375,650		/	 development of the model block is nearing completion. 238,070 - - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on
104079	8 5008314/500408 9 500627	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program	7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7 7	13	Jan-13 Feb-17	FY2018 Ongoing Jan-18	776,357 375,650 450,000 7,956,301	238,070	/	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018
104079	8 5008314/500408	East District Park Transformation East End Vacant/Blighted Property Improvements	7 7 7 7 7 7 7		Jan-13	FY2018 Ongoing	776,357 375,650 450,000		375,650	 development of the model block is nearing completion. 238,070 - - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final
104079	8 5008314/500408 9 500627	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program	7 7 7 7 7 7	13	Jan-13 Feb-17	FY2018 Ongoing Jan-18	776,357 375,650 450,000 7,956,301	238,070	375,650	 development of the model block is nearing completion. 238,070 - - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The
104079	8 5008314/500408 9 500627	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program	7 7 7 7 7 7 7 7	13	Jan-13 Feb-17	FY2018 Ongoing Jan-18	776,357 375,650 450,000 7,956,301	238,070	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr.
104079	8 5008314/500408 9 500627 1 2918373/500436	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements	7 7 7 7 7 7 7 7 7	13 13	Jan-13 Feb-17 Oct-15	FY2018 Ongoing Jan-18 Mar-16	776,357 375,650 450,000 7,956,301 375,000	238,070 - - - 1,462,863 70,729	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being
104079	8 5008314/500408 9 500627 1 2918373/500436	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements	7 7 7 7 7 7 7 7 7	13 13	Jan-13 Feb-17 Oct-15	FY2018 Ongoing Jan-18 Mar-16	776,357 375,650 450,000 7,956,301 375,000	238,070 - - - 1,462,863 70,729	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr. Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock
104079	8 5008314/500408 9 500627 1 2918373/500436	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements	7 7 7 7 7 7 7 7 7	13 13	Jan-13 Feb-17 Oct-15	FY2018 Ongoing Jan-18 Mar-16	776,357 375,650 450,000 7,956,301 375,000	238,070 - - - 1,462,863 70,729	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr. Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started & completion of structural repairs scheduled for Nov/16. Planning for Phase II beginning and construction start in Spring./17.
104079	8 5008314/500408 9 500627 1 2918373/500436	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements	7 7 7 7 7 7 7 7 7	13 13	Jan-13 Feb-17 Oct-15	FY2018 Ongoing Jan-18 Mar-16	776,357 375,650 450,000 7,956,301 375,000	238,070 - - - 1,462,863 70,729	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr. Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started & completion of structural repairs scheduled for Nov/16. Planning for Phase II beginning and construction start in Spring./17. Phase II- Demolition of existing warehouse foundations completed and
<u>104079</u> 101941	8 5008314/500408 9 500627 1 2918373/500436	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements	7 7 7 7 7 7 7 7 7 7	13 13	Jan-13 Feb-17 Oct-15	FY2018 Ongoing Jan-18 Mar-16	776,357 375,650 450,000 7,956,301 375,000	238,070 - - - 1,462,863 70,729	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr. Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started & completion of structural repairs scheduled for Nov/16. Planning for Phase II beginning and construction start in Spring./17. Phase II- Demolition of existing warehouse foundations completed and work continuing on Eagle Dock for boat/ship access. Phase III design for entire Terminal Dock area in planning process.
104079 101941	8 5008314/500408 9 500627 1 2918373/500436 1308447/500208	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements Historic Fulton Community Memorial Park	7 7 7 7 7 7 7 7 7 7	13 13 13	Jan-13 Feb-17 Oct-15 TBD	FY2018 Ongoing Jan-18 Mar-16 TBD	776,357 375,650 450,000 7,956,301 375,000 600,000	238,070 - - - - - - - - - - - - - - - - - -	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr. Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started & completion of structural repairs scheduled for Nov/16. Planning for Phase II beginning and construction start in Spring./17. Phase II- Demolition of existing warehouse foundations completed and work continuing on Eagle Dock for boat/ship access. Phase III design for entire Terminal Dock area in planning process.
104079 101941	8 5008314/500408 9 500627 1 2918373/500436 1308447/500208	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements Historic Fulton Community Memorial Park	7 7 7 7 7 7 7 7 7 7 7	13 13 13	Jan-13 Feb-17 Oct-15 TBD	FY2018 Ongoing Jan-18 Mar-16 TBD	776,357 375,650 450,000 7,956,301 375,000 600,000	238,070 - - - - - - - - - - - - - - - - - -	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr. Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started & completion of structural repairs scheduled for Nov/16. Planning for Phase II beginning and construction start in Spring./17. Phase II- Demolition of existing warehouse foundations completed and work continuing on Eagle Dock for boat/ship access. Phase III design for 1,043,689 entire Terminal Dock area in planning process. Support the east end revitalization effort by partnering with RRHA to execute strategic acquisitions along and adjacent to the Nine Mile Corridor. RRHA has generated a comprehensive list comprised of
<u>104079</u> 101941	8 5008314/500408 9 500627 1 2918373/500436 1308447/500208	East District Park Transformation East End Vacant/Blighted Property Improvements East Riverfront Transportation Improvement Program Fulton Area Commercial Corridor Improvements Historic Fulton Community Memorial Park	7 7 7 7 7 7 7 7 7 7 7	13 13 13	Jan-13 Feb-17 Oct-15 TBD	FY2018 Ongoing Jan-18 Mar-16 TBD	776,357 375,650 450,000 7,956,301 375,000 600,000	238,070 - - - - - - - - - - - - - - - - - -	375,650	 development of the model block is nearing completion. 238,070 - Support the east end revitalization through the strategic acquisition of key residential properties throughout the neighborhood to be redeveloped to stabilize blocks and create opportunities for community involvement, job training and skill development. Project design completed .Project advertised on 11/22/16. bid opening on 12/21/16. recommend award 01/21/16. procurement to finalize and award contract . Start construction 02/15/17 and construction phase I completion 08/15/2017 to open two lanes to traffic at E. Main street . 1,336,745 Final Project Completion 01/01/2018 Construction complete. Closeout underway. The process to vacate existing ROW is being processed and the final design will be reviewed by the UDC at its August 2016 meeting. The preparation of construction drawings and specifications are being prepared by the project engineer. No change for 3rd qtr. Design completed for Structural Repairs. CM @ Risk contract with construction to start July/15. Final parking/pedestrian design to follow pending final scope definition. Demolition for mid-section of dock started & completion of structural repairs scheduled for Nov/16. Planning for Phase II beginning and construction start in Spring./17. Phase II- Demolition of existing warehouse foundations completed and work continuing on Eagle Dock for boat/ship access. Phase III design for entire Terminal Dock area in planning process. Support the east end revitalization effort by partnering with RRHA to execute strategic acquisitions along and adjacent to the Nine Mile

Project #	LFGS #/Award #	Project Name	Council District		Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2017 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2017 YTD Expenditures 07/01/16-03/31/17	Comments
											These funds will supported the demolition of the former Armstrong High School(98% Complete) and the infrastructure improvements needed for
											the first phase of development prior to the development of 250 units of housing. Funds to be used specifically for planning, design, demolition, and site preparation to include streets, alleyways, curb/gutter, sidewalks,
102062	5008316/500453	Public Housing Transformation	7	14	Spring 2015	TBD	9,000,000	1,285,501	4,000,000		water, sewer and lighting. Demolition is 35% complete. Project scope to be determined pending Development Project. Phase III
102188/104763	2948751/500474	Route 5 Relocation - Urban	7		TBD	TBD	1,640,428	290,426	1,150,000	_	incl. intersection @ Main St. & Williamsburg Ave. is being scoped for possible construction.
	500615	Stone Bistro	7	16	TBD	FY2020	23,000,000				-
		Seventh Distr	rict Total:				52,268,054	8,429,533	15,631,650	3,915,281	
102656	500552	Belmont Road Roundabout	8	15	TBD	TBD	665,323	456,942	-	386,450	Construction complete. Closeout Underway. No change for 3rd qtr.
101776	5000101/500205				1.1.07	M 16	< 050 000	5 020 107			RRHA's contractor is building the final development phase, consisting of 9 duplex senior cottages for lease. This activity will complete the Hope VI grant. Additional single-family home construction will follow on
1017/6	5008101/500395	Blackwell HOPE VI Conservation & Redevelopment Program	8	11	Jul-07	Mar-16	6,050,892	5,939,487	-		remaining vacant lots. No change for 3rd qtr. ROW is 90% completed. Final construction plans being prepared.
	2948181/500263/264/265	Commerce Rd.: Bellemeade to 450 ft - Urban	8		Sep-16	Jun-18	14,260,405	885,917	-	-	Preparing for a Pre-Ad Conference 5/2017
104245	2948835/500267/473/491 500654	Deepwater Terminal Road - Urban Eighth District Park	8	11 15	Mar-13 TBD	Oct-13 TBD	4,116,000 200,000	1,949,197	-	10,875	- Scope Being Determined
104243	500054		0	15	IBD	IDD	200,000	-	-	-	Scope Being Determined
	1308110/500191	Hickory Hill Community center	8	13	Mar-17	Oct-17	1,552,280	1,067,076	-		A contractor has been selected and construction will begin Spring 2017
	500708 2918752/500599	Jefferson Davis Business Park Improvements Jefferson Davis Hwy (US 1-301): Chesterman Ave.	8	17	TBD	TBD TBD	200,000 773,000	- 588,134	200,000		Project complete. Closeout in progress. VDOT scoping intersection design on temporary hold.
102909	2910752/500599	Jenerson Davis nwy (05 1-501). Chesterman Ave.	0		IDD		775,000	566,154			
100675	2928755/500288	Midlothian Turn/Belt Blvd Bridge Interchange Imp	8		N/A	N/A	300,000	185,540	-	-	Interchange study complete. Bridge design repair plans underway with 90% plans. Environmental document being prepared by consultant. Final Design complete. Temporary easements needed on numerous
102194	291-New/500477	Terminal Avenue Belt Blvd Sidewalk Improvements	8	14	TBD	TBD	200,000	1,500	-	-	parcels. Anticipates starting construction this summer.
		Eighth Distr	rict Total:				28,317,900	11,073,794	200,000	397,326	
101924	130-New/500430	Carnation Street New Sidewalk	9	17	TBD	Dec-21	600,000	1,748	600,000		Survey in progress. No change for 3rd qtr
	291-New/500448	Hey Road Sidewalk Improvements	9	14	N/A	Jan-16	100,000	59,219		15,437	Project is 30% design complete moving forward with runoff design methodology for SWMP no construction funds available, project is submitting two applications for smart scale program. Phase I smart scale from hey rd to Warwick Rd cost is approx. 22 Million dollars JMT to
101924	130-New/500429	Hull St.: Dixon Dr. to Elkhardt - Urban	9	12	TBD	TBD	4,969,752	2,051,464	230,000	-	submit modified 30% plans design 05/01/17 Gymnasium Kool/HVAC Replacement completed in fan of 2015.
											Planning Commission approval of the conceptual Masterplan completed June 2016. Bids were received for the gym renovations (Phase I) and construction started September 2016 with a scheduled completion in April 2017. Unforeseen conditions have caused a revision to the
101906	130-New/500428	Southside Community Center	9	14	Jun-15	Ongoing	3,613,500	2,916,458			completion date to late May 2017.
	1	Ninth Distr	rict Total:				9,283,252	5,028,889	830,000	601,164	Hotchkiss Community Center Roof Replacement and Repair bids due
100486	1308115/500194	(BldgFac) Parks and Recreation Building Maintenance	CW		Ongoing	Ongoing	5,759,801	4,965,095	350,000		back October 28th. Pine Camp Roof Repair/Replacement project to be bid in early Nov. No change for 3rd qtr.
Multiple	2948791/500343	4R Capital projects - Urban	CW		Ongoing	Ongoing	1,665,000	1,014,355	_	-	Funding committed to supplement various projects. No change for 3rd atr.
	2308302/500250	800 MHz Radio System Update & Equip. Replacement	CW	12	Ongoing	Ongoing	28,212,000	5,406,557	13,083,000		The city has entered into a contract with Motorola Solutions, Inc. for a turn-key replacement of the city's radio system. New tower sites have been identified and approved by the Planning Commission. Delivery of public safety radios is expected in spring of 2017 with the remaining general government radios and new system as a whole projected to be completed in late 2020. No change for 3rd qtr.
564661	500559	9-1-1 Emergency Communications Center Expansion	CW	15	N/A	TBD	2,826,807	417,510	1,800,000		The RFP for architectural design and engineering services was published on September 24, 2014 with a proposal deadline of October 23, 2014. The RFP evaluation committee has completed scoring of the proposals and a contract is expected to be awarded during the month of Jan./15 with the expectation that the design will be completed by summer, calendar year 2015. Design completed. Construction schedule is pending FY17 funding. Re-design efforts in progress and RFQ schedule for Feb/2017, RFP scheduled for March 2017 and planned construction start May/2017. RFQ process completed and IFB due on May 25, 2017 for construction start in July/2017.

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2017 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2017 YTD Expenditures 07/01/16-03/31/17	Comments
											Project is in progress. Working with the Workforce Development
											Program to utilize their skilled labor to produce bike racks. 225 post-and-
											ring racks locally fabricated have been installed. 30 "staple" (inverted U) racks were completed for the "Go Bike" project in collaboration with the
											Chamber of Commerce, 12 of which have been installed. 60 "staple"
101939	2908023/500435	Bicycle Parking Racks	CW	13	Apr-13	Ongoing	150,000	51,638	25,000	1.894	style racks were produced with 29 installed. A total of 415 bike racks have been installed since the start of the initiative.
								,		,	Manchester Bridge Bike Lanes, Lee Bridge Bike Lanes, and W. Leigh St
											(Myers St to Dineen St) Bike Lanes completed in Aug, 2015. 25 lane miles of bike lanes at 90% design as of April 2017 with construction
Multiple	2908222/500309	Bike Lanes/Bike Boulevards (Bike Lanes "Sharrows")	CW	12	Ongoing	Ongoing	3,150,000	1,151,130	500,000	107,913	(striping) slated for summer 2017.
101522	5008766/500324	Building Demolition	CW		Jul-98	Ongoing	6,200,000	5,865,546	_	-	1st Qtr - 5 Full demolitions - 1 Stabilization 2nd Qtr - 1 demolition No change for 3rd qtr.
											Preparing plans for providing additional burial space on existing,
											undeveloped land at Riverview Cemetery. Construction to provide for additional burial sites @ Oakwood Cemetery has been completed. A
											similar project for Riverview Cemetery will be begun once a contractor
100493	1308186C/500203	Cemetery Improvements	CW		Ongoing	Ongoing	3,586,764	3,507,078	-	80,456	has been selected. No change for 3rd qtr. Construction began May 2016 for installation of generator redundancy
											and DIT redundant circuitry. Working with DIT to schedule circuit cut-
											over, anticipated completion date September 2017. Construction currently on hold until DIT completes systems upgrade to allow
102706/100206	2308140/500232	City Hall Emergency Generator Replacement	CW		Nov-08	Ongoing	2,255,000	2,190,164	-	415,224	redundant circuitry to continue in DataCenter.
											AHU 4 construction complete; next phase of project (valves and steam
											traps) On going project, however, additional funds will be needed to complete City Hall. Replace failing heating and cooling valves; The
											following projects are currently ongoing: Replace Hot and Chilled water
											line replacement at various location, replace all restroom drains, replace
											hot and chilled water lines at the 1st floor, replace roof drain lines above room 100 1st floor. The total sum for the projects is \$120,673.00.
											Respectively (\$47,363, \$41,184, \$18,384, \$13,742). Additional projects
											completed are: Replace chilled and hot water lines (\$12,480); Install hot water recirculation equipment (\$33,193); Install (4) hot taps on Chill
											and hot water lines (\$6,303). The remaining funds per rapids as of
											7/22/16 were \$288,217.05) *(UPDATE: 10/21/16) - Two (2) additional
											projects currently on-going: Replace Booster Pump at City Hall and Design Replacement of Steam Coils and VAVs. Respectively (\$57,887
											and \$14,125). The remaining funds per rapids as of 10/21/16 is
100208	2308154/500242	City Hall HVAC Valve Replacement	CW		Feb-16	Ongoing	2,210,000	25,790	-	8,635	\$245,103.82 No change for 3rd qtr.
											Projects under construction, to support the renovations for the Fire
100229	2308933/500269	City Hall Interior Renovations	CW		On-going	Ongoing	631,000	614,801	_	-	Alarm/Sprinkler Project UPDATE 100% Complete . City Council Suite renovation UPDATE Project on HOLD pending future funding
100222	23007331300207				on going	Ongoing	031,000	011,001			renovation UPDATE Project on HOLD pending future funding. The City nired an Architectural firm in Sept. of 2011. To date the firm
											has completed a space utilization study and provided three options for the build-out of temporary office space in 730 East Broad Street to
											accommodate staff during major construction in City Hall. Construction
											and MEP drawing should be completed by Dec. 3, 2012. The City has hired the A/E firm for renovation design of first, third, fourth floor.
											Construction start scheduled for May 15, 2015 for schedule completion
											of 1st & 4th floors Dec./2015. Phase III design for 1st Fl. Finance complete and IFB due 12/8/16. Construction start Feb 1 with scheduled
Multiple	2308235/500438	City Hall Renovation Project	CW	13	Feb-13	Ongoing	4,368,085	3,022,316	-	65,587	complete and first due 12/8/10. Construction start rep 1 with scheduled completion for Aug/2017.
											City Hall Boiler Replacement Project for unit# 5 underway. A/E Design
											100% complete and IFB-Construction submitted through Procurement.
100216	2308223/500246	City Hall Replacement of Boilers and Related Systems	CW		Mar-09	Ongoing	496,000	334,247	-	64,149	Construction scheduled to begin FY-2017 and be completed FY-2018. Funds will be used in designated areas of Church Hill, Carver/NTW,
											Swansboro(The Hollands) and Matthews Heights for approved
Multiple	5008105C/500396	Citywide Neighborhood Improvements (Bloom)	CW		Jul-00	Ongoing	5,651,125	4,349,767	100,000	184,268	infrastructure improvements. Ongoing. Several projects: Circles at Franklin St and concrete median at
											Riverside Dr and New Kent Rd - construction completed. Speed tables
											on Seminary Ave, St Christopher Rd, and Clarence St - construction on going. Crosswalk and RRFB at Three Chopt Rd and Towana Rd -
											Design completed. Construction is scheduled for Summer 2017.
											Splitters and speed table on Granite Ave - Design completed.
											Construction is Summer 2017. Circles at Dorset Rd - Design completed. Idlewood Ave Roundabout - AD on March, 31 and
Multiple	2908910/500361	Citywide Traffic Calming	CW		Ongoing	Ongoing	4,849,640	3,471,176	399,640	364,953	Estimated to start construction in July, 2017.

							Life-to-Date	Life-to-Date	FY2017 Appropriations/ Adopted Amendments/	FY2017 YTD	
Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Appropriations @03/31/17	Expenditures @03/31/17	Transfers @03/31/17	Expenditures 07/01/16-03/31/17	Comments
					0	r to the second					Phase 1 signs installation complete. Replacing/repairing a couple of damaged signs. The second phase of the project will involve the design
											and implementation of the pedestrian wayfinding piecethat is scheduled to start design work within next 45-60 days, with an
101519	2108123/500323	Citywide Wayfinding Signage	CW		May-11	Dec-17	1,695,000	1,085,880	-	3,470	anticipated final installation by end of year, early 2018. VDOT administered, City matching funds only. Broad St. Phase
											complete, Nine Mile Rd. complete. Richmond Gateway Sign project under construction anticipate August completion. Awaiting final bill
101692	2918364/500369	Commonwealth Gateway Interstate Landscaping	CW	12	03/2012	Aug-15	426,000	97,223	-	-	from VDOT Current project scope consists of Pre-K (260 children) Facility as Phase
											V to the M. L. King Middle School Project. Pre-K Facility design is
											complete & construction (Exterior envelope, interior partitions and MEP rough in) is underway. Scheduled completion on 6/15/15. MLK Pre-K
Multiple	2308105/500455	Community Schools/Parks/Libraries	CW		5/2014	Ongoing	8,251,485	7,387,438	-	138,974	closeout process underway. Other project scoping underway. No change for 3rd qtr.
											816 Riverside Park was acquired and demolished. It is scheduled for auction spring/summer of 2017. 1006 W. Franklin and 1302 Floyd
											Avenue were also acquired and sold at auction on 8/23/16. 1006 West Franklin Street sold for \$291,500 and 1302 Floyd Avenue sold for
	5008177/500327	Corridor/Gateway Blight Abatement	CW	12	Ongoing	TBD	1,200,000	590,694	-	-	\$258,500. Sales of both properties to respective owners adopted by Council 12/16. No change for 3rd otr.
	2918755	Council District Project	CW		Ongoing	Ongoing	5,258,677	5,258,676	-	-	- - K V AOne is preparing to move from son faunch status to fun
											operations. As of 7/20/2016, a total of 25,311 cases have been processed using the new system. Since the decommissioning of the legacy CRS
											system in June 2016, all call center agents are now using the RVA One system for most service request types (except for dome DPU-related
											service requests). In the 3rd Q, the RVAOneProject Team successfully
											completed a migration of all the forms necessary for the CityWorks and SCF interfaces to work. The Project Team also initiated legal and
											procurement discussions for a web-based service request submission tool. A Program Manager was formally appointed to RVAOne as well. Late
											3rd Q/ early 4th Q, the interface for RVAOne to CityWorks was established. The Project Team and DIT are working on establishing this
102038	2308237/500443	Customer Relationship Management Program	CW	13	Q1FY14	FY2018	2,318,350	1,224,196	-	130,390	
104570	500700	East District Initiative Building	CW		Apr-17	Aug-17	93,000	8,119	93,000		IFB for EDI Window Replacement in Procurement going out for Bid 04/26/17.)
	5008176/500405	Economic Development Investment Fund	CW		Ongoing	Ongoing	2,687,158	2,670,308	-		Ongoing
											Renovations to Fire Station No. 10 & No.13 complete. Fire Stations No.8, 19, 20 & 21 scheduled for renovations with the start of
											construction at FS No. 20 in August 2016 and scheduled completion in
											April 2017. Design of FS No. 21 started July 2016 with IFB scheduled for late February 2017. Due to insufficient funding to proceed with FS
Multiple	2308929/500272/500555	Fire Station Renovations	CW		Ongoing	Ongoing	8,663,424	6,388,337	1,963,424	881,171	#21 construction, an IFB is on hold at this time. The plan calls for one station to be completed as the next renovation starts.
											This project allows for the purchase of replacement vehicles and equipment used to provide services throughout the City. Since July 1,
											2016, Fleet has ordered 2 fire trucks costing \$ 1,002,266 and 51 Police Vehicles costing approximately \$ 1,467,000. As Fleet enters the fourth
											quarter, only \$ 70,000 of the \$ 4.98 million budget appropriated to DPW for FY17 remains to be spent. These funds will be spent before the end of
100201	0293102/500164		CW	10	Jul-13	Onacina	28,929,612	15 995 016	5,000,000		the fiscal year. Only 7 pieces of equipment ordered for FY17 remain to
100801	0293102/300164	Fleet replacement program	CW	12	Jul-13	Ongoing	28,929,612	15,885,216	5,000,000	-	be received. After completion of the 30% design phase, GRTC and its partners have entered semi-final design - 30% to 60%. The Final Design will begin
											March 2016 with the construction phase starting June 2016.
											Construction phase will be complete August 2017 with final Testing and Acceptance in October 2017.
											<u>Note:</u> The Virginia Department of Transportation (VDOT) will lead
104086	500628 7808105/500493	GRTC Bus Rapid Transit High School Athletic facilities	CW CW	13	March 2016 11/2012	Oct-17 TBD	7,600,000 2,658,438	3,800,000 2,290,438	3,800,000		and manage the construction phase of the BRT project. \$88.3K encumbered for Wythe tennis courts. No change for 3rd qtr.
	2918186/500539	ISTEA Projects	CW		Ongoing	Ongoing	1,543,895	809,878	-	-	Federal projects. No change for 3rd qtr.
100613	2908232/500307/313/314	ITS Signal System	CW	12	July 2013	June 2017	10,000,000	3,773,326	-	-	Construction is underway (about 35% completed). Various projects underway; purchased equipment for the trails
											construction and renovation as well as planned improvements at the James River Visitor's Center/Maintenance Headquarters. Staff
100503	130C300/500297	James River Park System	CW		Jul-06	Ongoing	237,000	320,735	-	62,964	reviewing charges.

									FY2017 Appropriations/ Adopted	
			Council		Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	Amendments/ Transfers	FY2017 YTD Expenditures
Project #	LFGS #/Award #	Project Name	District	Amend	Beginning Date	Completion Date	@03/31/17	@03/31/17	@03/31/17	07/01/16-03/31/17 Comments HVAC Design - VAV Box and Controls currently 95% complete (in
										place of boilers and generator project). IFB-Construction to be submitted to Procurement FY-2017, scheduled completion FY-2018.
										Building Assessment underway to identify all building deficiencies.
										Working with Court Staff to review additional projects; building assessment, window replacement, security improvements to prioritize
100200/104005	2308104/500228/500701	John Marshall Court Building Renovations	CW		Aug-08	Ongoing	4,926,000	3,223,788	1,086,000	29,009 Phase I projects. Scheduled to begin Phase I Projects FY-2018. HVAC System (RTU 2) complete; Seal and re-stripe parking lot
										completed; renovate control room in progress. Roof replacement; The following project was completed 5/31/16 - Greenhouse Electrical
										Renovations for \$5,218.00. Additionally, RTU #10 was replaced July
										2016 (\$15,223.00). The remaining funds per Rapids as of 7/22/16 are \$1,191,783.40 (500261-100228).Current projects are boiler replacement.
										HVAC upgrades, fire alarm upgrades. UPDATE A&E complete for replacement of Fire Alarm Upgrade. IFB for Construction in
100228	2308931/500261	Juvenile Detention center	CW		Jul-08	Ongoing	2,800,003	1,683,013	185,000	99,791 Procurement.
										Ongoing - Acquisition closed February 2013. Balance will be used to make parking improvements to support the development of the area as a
										park and preserve balance as green space for eventual development of Lehigh Terraces. Tentative completion date, June 2017. No change for
	2308155	Lehigh Acquisition	CW		2/2013	Jun-17	2,200,000	2,200,000	-	- 3rd qtr.
										Main Library Elevator Replacement/Fire Alarm System Project
										construction phase work is completed - dates shown are for this portion of the overall Library Renovations work. MLB Roof Replacement
Multiple	2308135/500231	Libuary Dan quations	CW		Oct-12	Ongoing	5,591,500	5,385,190		Project completed on Feb. 6, 2015. Special Collections Area HVAC
Multiple	2508155/500251	Library Renovations			000-12	Ongoing	3,391,300	5,585,190	-	1,139 design complete and solicitation for bids pending future funding. North Ave., westover finns, bennont Ave., fun St. & Broau Nock Branch Library Projects and Main Library Lower Level Auditorium
										Project are complete. East End BL Project construction phase work
										completed in Oct.13. Main Library 2nd Floor renovation IFB scheduled for June/14 with a construction completion scheduled for Feb/15. Ginter
										Park BL scheduled for construction start of June./15. Completion scheduled for completion Jan/2016.West End BL Project returned to
										program & re-starting design work. Design for remaining program
										projects essentially complete. Construction dates are current projections for overall program per extended funding and essentially one project per
										year. West End design completed and IFB in process. West End Branch construction started Oct./2016 for completion in May/2017. Construction
Multiple	2308196/500273	Library Retrofit/Library Technology Upgrades & Renovations	CW		May-10	Jul-17	11,513,071	10,617,970	553,424	672,535 now scheduled for July/2017.
										Inspection program is proceeding on schedule. 5th St. and /th St. over Leigh St. bids received August 2014 over budget. Negotiated with
										Contractor to award project. Anticipate CN Start 11/14. 7th street bridge over Leigh construction 99% complete, bridge open. 5th Street bridge
										99% complete; Belvidere Street Br. over CSX/Brook rd Mill and
										Overlay completed 2/8/16. Lynhaven Ave over Broad Rock creek design @ 60%. MLK/Leigh Street Viaduct condition assessment underway -
Multiple	2928750/500315	Major Bridge Improvements	CW		Ongoing	Ongoing	12,909,120	6,890,209	2,000,000	awaiting CSX entry agreement. Robert E. Lee Bridge Repairs advertised 156,661 for construction 4/25/17.
								.,.,.,		Libraries and new Fleet facility - (IFB complete - Const. Start Mar 2016
										Sept 2016). Asphalt overlaying of parking lots. UPDATE New generators and OmniMetrix monitoring systems for generators IFB in
										Procurement 04/17 . Upgrades to exterior lighting of City facilities -
										(Const. Start Mar 2016 - Aug 2016); The following project is currently in Design A/E and on-going: Police Parking Decks Repairs at 3rd
										Precinct and Training Academy. The cost for A/E design is \$66,050.00 and is scheduled to be completed by Aug. 31, 2016. Construction will be
										from FY 17 and estimated to be \$300,000 and completed May 2017.
										UPDATE: Construction Budget went up to \$450k. Agency Recommendation of Award 04/17 to Procurement. Estimated completion
										date 10/17. Replace Fleet Maint. Roof (\$277,900) this project is currently in construction expected to be completed by Nov. 2016.
										UPDATE Fleet Maintenance Roof Replacement 100% Complete
										02/2017. *(Update 10/21/16) Additional projects currently on-going are: 730 Bldg. Cooling Tower Repairs UPDATE Notice to Proceed in
										Procurement 04/17. Estimated completion date 07/17., Main Library Interior Drain Line Repairs, SSide Operations at 3506 Hopkins Rd
	220915 (0/500121	Maine Duildie - Descentions	CIU		L-1-00		14 EDE 075	42 770 020	1 001 010	Replace HVAC split systems (Respectively: \$32,489.00, \$43,682.50,
•	2308156C/500131	Major Building Renovations	CW		Jul-08	ongoing	46,505,877	43,778,023	1,231,910	573,441\$41,430.00)Byrd Park tennis courts were refurbished in September 2016. Various
101931	1308908/500432	Major Park Renovations	CW		May-07	Ongoing	6,388,366	5,554,965	500,000	190,027 projects, ongoing.

Project #	LFGS #/Award #	Project Name	Council District	FY Amend	Construction Beginning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2017 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2017 YTD Expenditures 07/01/16-03/31/17	Comments Funding committed to match federal grants awarded to the City.
Multiple	2918122C/500427	Matching Funds For Federal Grants	CW		Ongoing	Ongoing	944,000	266,039	70,000	31,944	Ongoing
	2938753	Misc. Sewer Extensions	CW		Ongoing	Ongoing	11,614,308	11,586,827	_	_	Funds will be used for various city-wide emergency stormwater replacement projects. Ongoing
	2918129/500538	Mise. Urban Aid	CW		Ongoing	Ongoing	1,403,062	1,332,869	-	-	Contingency funds used to cover project overruns.
											In the process of purchasing new playground equipment for Jefferson
	1308907/500222 2918510/500387	Neighborhood Park Renovations Neighborhood Sidewalk Improvements	CW CW		Nov-07 Ongoing	Ongoing Ongoing	7,677,740 2,500,000	5,981,364 2,374,579	650,000		Park, Powhatan and Calhoun. Ongoing. Funding used to supplement sidewalk projects.
withtpic	2918510/500587		C W		Oligoling	Oligonig	2,500,000	2,374,379			Various Projects are at different stages of implementation- Cutshaw
Multiple	2948186/500266	New Curb & Gutter Program - Urban	CW		Ongoing	Ongoing	2,228,000	961,739	-	-	Avenue construction on hold. Commonwealth Ave complete.
Multiple	2948187/500337	New Sidewalk Program - Urban	CW		Ongoing	Ongoing	1,300,000	950,556			Various Projects are at different stages of implementation- Walsmley Blvd. Sidewalks- Phase I construction complete. Phase II in design.
Muniple	2948187/300357	New Sidewark Program - Orban	Cw		Oligoling	Oligoling	1,500,000	950,550			Phase I Renovation Project Complete: Private Drug-Testing Restroom,
Multiple	2308799/500257	Oliver Hill Courts	CW	10	Jul-08	Ongoing	3,886,741	3,077,505	300,000	254 860	Mold Abatement, and Vehicle Intrusion Barriers. Phase II Renovation Project: A/E Design underway (95% complete): Front Lobby Renovation, Clerk's Office Renovation, Attorney Suite Egress Door, Security Upgrades. Scheduled to submit IFB-Construction FY-2017, scheduled completion FY-2018.
1	1308903/500296	Park Road Improvements	CW	10	Ongoing	Ongoing	300,000	271,214		234,800	Various projects underway or completed
100695	2948189/500346	Pavement Rehabilitation - Urban	CW		Ongoing	Ongoing	7,959,622	7,877,841	-	-	Resurfacing, paving, and slurry seal throughout the city.
104274	500663 1308131/500328	Pedestrian Safety Crossing Percent for the Arts	CW		TBD Jul-94	TBD	200,000 4,097,164	- 837,602			Scope and locations to be determined. Public Art Master Plan draft released March 2017 and targeted to be adopted in Q3 2017. Maggie Walker Memorial Plaza and Public Art is in construction/art in fabrication with July 15th ribbon cutting event planned. Call for Hull Street library art issued March 2017 with targeted installation of Fall 2017.
	5008652/500411	Planning and Pre-Development	CW		Ongoing	Ongoing	1,631,069	1,555,695	-	,	Ongoing
											A/E services have been procured. Design development ongoing with a
104674		Police Equestrian Community Center Police Headquarters Building	CW CW	17	TBD Jun-17	TBD Dec-17	328,721 888,000	2,804 38,868	328,721 888,000		targeted date of June 30, 2017 for the Invitation for Bids. Chiller and Cooling Tower Replacement - A/E Design Services complete. Scheduled to submit IFB-Construction FY-2017, scheduled construction completion FY-2018.
104585		Police Training Academy Building	CW		Apr-17	Oct-17	278,000	28,433	278,000		Chiller Replacement project in progress starting 05/17 Current Project - A/E Services needed to pave rear parking lot, install
	2308239/500248 7808107	RAA Buildings and Property Improvements Renovation of Elementary Schools	CW CW	13	Sep-12 Ongoing	Ongoing Ongoing	1,175,000 18,559,289	117,839 18,559,753	575,000		new canopy. Design recently completed for site work and new canopies. Phase I IFB scheduled for Oct/2016 for construction start in Feb./2017. Phase II construction start scheduled for May/2017 and completion in Oct/2017. Phase II Site Improvements construction NTP on 3/21/17 for completion on 7/21/17. Phase III Canopy Construction IFB scheduled for May/2017. Ongoing
	7808107	Renovation of High Schools	CW		Ongoing	Ongoing	5,186,401	5,186,401	-		Ongoing
	1308187/500204	Replace Lighting at Rec Areas	CW		Ongoing	Ongoing	2,103,085	2,104,408	-		Ongoing
101524	0202101/500478	Deploce Darkin e Equipment	CIV	12	Arr. 12	Ongoing	1 520 000	750.916	200.000		Phase I, the installation of new equipment at 5th & Marshall was completed in July 2012. Phase II additional equipment at 5th & Marshall and 7th & Marshall was completed by 6-30-13. Phase III to began July 1, 2013 on Carytown parking decks completed by December 2013. 2nd & Grace , Coliseum, and Shockoe Plaza garage equipment was ordered in May 2014, and installation was completed 11-30-14. Identifying equipment type for Expressway Deck for installation by 9-15- 2016. Equipment should be installed at Expressway Deck by November 15th. and structural repairs to deck are in progress. Expressway Deck equipment installation completed November 2016. Structural repairs completed in December 2016. IFB for 2nd & Grace Roof Membrane should be advertised in Mi-d February 2017. IFB for elevator replacements at Expressway Deck should be advertised in Mid- March. IFB for Roof Membrane at 2nd & Grace and elevator upgrade for
101534	0293101/500478	Replace Parking Equipment	CW	12	Apr-12	Ongoing	1,530,000	759,816	200,000	-	Expressway deck were advertised in Mid- April. Procurement is nearing completion. Anticipated contract date during
102254	230-New/500482	Revenue Administration System	CW	14	Jun-17	Jun-19	3,297,770	-	-	-	June 2016. Project implementation timeframe is 18-24 months.
100100/104414	2308103/500003	Richmond Coliseum Renovations	CW		Jul-10	On soins	4,836,882	3,853,909		100 924	Construction of Coliseum Fall Protection System underway, scheduled to be completed by FY-2017.
	2308103/500003 290-New/500420	Richmond Fiber Optics Network System	CW	14	Jul-10 Ongoing	On-going Ongoing	4,836,882	577,505	350,000		Dark fiber optic to be installed in the south of the James as part of ITS Signal System Project. Main Library, 911 Building, DPU at Maury connected to the fiber optic network. Ongoing.
101070/107700	220 110m/300720		C 11	17	Ongoing	Ongoing	1,550,000	511,505	550,000		New tower design complete and construction on hold pending future
102265	230-New/500484	Richmond Fire Burn Tower Stabilization & Repair	CW	14	TBD	TBD	247,000	66,162	-	219	funding.
	2908138/500363	Richmond Signal System Improvements (CMAQ)	CW		Ongoing	Ongoing	3,739,000	2,897,103		-	Construction completed. Closing out in process. Federal Project. Funds will need to be re-appropriated in accordance with VDOT 6-year plan.
104128		Richmond Signal System Improvements West-North (CMA)	\sim		TBD	TBD	500,000	-	-		Waiting for VDOT to release Agreement.
104129	500637/500313/500314	Richmond Signal System South of the James (CMAQ)	CW		Mar-15	Apr-17	600,000	-	350,000	-	Construction Underway.

Project #	LFGS #/Award #	Project Name	Council District		nstruction inning Date	Construction Completion Date	Life-to-Date Appropriations @03/31/17	Life-to-Date Expenditures @03/31/17	FY2017 Appropriations/ Adopted Amendments/ Transfers @03/31/17	FY2017 YTD Expenditures 07/01/16-03/31/17	Comments Construction of T. Tyler Potterfield Memorial Bridge (TTPMB) is
											approx. 95% complete. The bridge opened to the public on 12/2/16. Other Priority 1 projects, e.g., Lehigh Terraces planning/public engagement started March 2016, with public meeting in 8/16 and 1/17. Finalizing Lehigh Terraces plan through Schematic Development
	2108132/500329 2908135/500421	Riverfront Plan Implementation Safety Improvement Contingency	CW CW		Aug-14 Ongoing	August - 16 Ongoing	12,276,988 454,406	5,142,679 301,052	326,968	4,365,150	anticipated fall 2017. Several projects.
Ť	7808103/500495	School ADA Compliance	CW		Ongoing	Ongoing	22,308,706	22,769,160	_	_	Ongoing; Various Projects are at different stages of implementation
											Multi-project program with four Phase I projects: Broad Rock ES, Oak Grove ES, M.L. King MS & Huguenot HS. BRES & OGES projects complete and opened 1/2/2013 on schedule. MLKMS Project Phase III construction complete and new school opened 1/6/2014 on schedule - Phase IV demolition of existing school and completion of south end school construction and site work complete July 2014. MLKMS Phase IV completed and Phase V (Pre-K) construction underway. HHS primary construction underway and on schedule for 1/5/2015 new school opening. Remaining existing school demo & site work scheduled for completion Fall./15. Huguenot HS project completed and project closeout
Multiple	2308198/500160	School CIP Planning & Construction School Maintenance	CW		ept. 2011	On-going	186,888,204	176,414,831 74,513,253	- 9,000,000	893,239	underway. Planning for new school projects underway. Ongoing.
Multiple	7808111/500492 2948188/500317	School Maintenance Sidewalk Improvement Program - Urban	CW CW	+	Ongoing Ongoing	Ongoing Ongoing	90,802,608 2,245,509	1,973,959	9,000,000	-	Ongoing Funding used to supplement Sidewalk Repair program. Ongoing
•					0 0						FY 16 Sidewalks : under construction. FY17 Sidewalks: Plans in
<u>Multiple</u>	2918516/500161/500162	Sidewalk projects	CW		Ongoing	Ongoing	10,559,987	8,517,672	300,000	1,200,091	production now. Ongoing Six Intersection Signal Upgrade project construction completed. 23rd & Fairfield Ave roundabout project construction completed. 25th & Nine Mile Rd roundabout project construction completed. Brookland Park Blvd, Dill Ave roundabout project construction completed. Closeout
Multiple	2908130/500302/303/304/305	Street Conversions AKA TEA-21 Safety Improvements	CW		Mar-08	Ongoing	25,311,151	19,602,019	-	-	underway.
	9741603/500090	Street Lighting - Special	CW		Ongoing	Ongoing	12,350,525	9,883,266	613,424		Various projects under design and construction throughout the City. Ongoing. Various projects under design and construction throughout the City.
	9741602	Street Lighting/General	CW	(Ongoing	Ongoing	34,331,390	22,619,588	300,000		Ongoing. Funds used for various city-wide emergency repair and unfunded
1	2918128C/500290	Streets, Sidewalks, Alley Extensions and Improvements	CW		Ongoing	Ongoing	23,606,214	20,386,428	776,848	665,494	projects. Commerce Road Emergency Repairs completed.
102579	2918290/500541	Streets/Sidewalks/Bikeways/Trails/Ramps	CW	(Ongoing	Ongoing	1,250,000	452,505		<u>-</u>	Payments being processed. No change in 3rd qtr. The new HVAC system @ Swansboro Swimming Pool completed and the construction documents for improvements to the Blackwell
100492	1308180C/500202	Swimming Pools Projects	CW	(Ongoing	Ongoing	6,117,300	5,259,270	250,000	27,867	Swimming Pool are being prepared.
	2308153	Technology/Vocational School Improvements	CW		TBD	TBD	-	-	-		Project scope needs to be determined. 3rd & 4th Canal St Traffic Signal Upgrade under construction. Harrison St @ Park & Grove Signal Upgrade construction completed March 2017.
Multiple	2908122C/500289	Traffic Control Installations	CW		Ongoing	Ongoing	7,901,899	6,911,618	200,000	164 405	Flashing Yellow Arrow Improvements on Forest Hill Ave @ Jahnke and Chippenhamp On Ramp under design.
	2948190/500347	Traffic Control Modernization - Urban	CW		Oct-09	Ongoing	2,300,000	2,071,228	-	-	Several locations, ongoing project.
	2918515/500286	Transportation Projects	CW		Mar-08	Ongoing	49,063,751	44,426,135	3,626,848		On going City paving program. Projects to begin Spring 2017.
104243 100172	2958836/500340	Urban Agricultural Site preparation Urban Bridge Maintenance	CW CW	(TBD Ongoing	TBD Ongoing	25,000 100,000	13,760 96,221	-	- 13,760	Scope Being Determined Bridge Maintenance funding. Ongoing
		Citywide Project					824,661,690	659,932,265	52,054,207	26,298,518	
		Capital Improvement Plan	Sub-Total:				1,108,458,992	799,415,655	77,006,126	37,351,407	
	1402	Gas Utility New Business	CW		Various	Various	289,172,207	222,513,738	17,219,000	5,678,344	
	1403	Gas Utility System Replacement	CW		Various	Various	356,420,319	313,768,760	24,264,000	7,527,108	
	1502	Water Distribution System Improvements	CW		Various	Various	205,379,907	159,617,955	13,884,000	6,133,209	
	1503 1590	Water Transmission Main Improvements Water Plant and Pumping Improvements	CW CW		Various Various	Various Various	126,541,169 364,213,175	49,706,171 207,658,381	4,120,000 8,505,000	<u>1,509,086</u> 4,400,287	
	1940	Stormwater Facilities Improvements	CW		Various	Various	48,348,665	24,203,955	8,500,000	1,656,696	
	1701	Wastewater Treatment	CW		Various	Various	221,660,999	154,493,341	23,328,000	4,096,932	
	1780	City Floodwall Wastewater Sanitary Sewer Upgrades	6 6		Various	Various	2,216,000		-	-	
	1760 1750	Wastewater Sanitary Sewer Upgrades Wastewater Combined Sewer Overflow	CW CW		Various Various	Various Various	293,709,574 261,202,760	213,747,689 188,261,020	29,932,000 31,700,000	<u>11,686,573</u> 1,601,272	
		Public Util					2,168,864,775	1,533,971,010	161,452,000	44,289,507	
		Capital Improvement STORMWATER PROJECT DETAIL	Plan Total:				3,277,323,767	2,333,386,665	238,458,126	81,640,914	
	1940	4800 Charmian Road Drainage Improvements	1		TBD	TBD					Unable to acquire necessary easements from affected residents. Project placed on hold and removed from active project list. Transferred \$50,0000 appropriation to 5700 Franklin St. & Granite Ave. Drainage Improvements.
	2938158	First Dis	2		TBD	TBD	-	-	-	-	Funds were withdrawn. Project is in the Scoping Phase and has been added to the Stormwater Utility Active projects list and will be prioritized with other Stormwater projects.

Revised - May 11, 2017

									FY2017 Appropriations/		
			Council	FY	Construction	Construction	Life-to-Date Appropriations	Life-to-Date Expenditures	Adopted Amendments/ Transfers	FY2017 YTD Expenditures	
Project #	LFGS #/Award #	Project Name			Beginning Date		@03/31/17	@03/31/17	@03/31/17	07/01/16-03/31/17	Comments
	1940	Monroe Park Drainage Improvements	2		TBD	TBD					Anticipated grant funding was not awarded.
		Second Distr	ict Total:				-	-	-	-	DPU cost share with ACOE is \$150,000 for Design and \$1,084,000 for
											Construction. Awaiting confirmation of design contract. Anticipate
											expenditure in FY15. This project will be prioritized and funded through
	1940	Bryan Park Dredging of Ponds	3	11	TBD	TBD	1,239,491				SW CIP funds.
		Third Distr	ict Total:				1,239,491	-	-	-	1 his project has been converted to a stream restoration project.
											Obtaining Easements from residents. Design is 65% complete.
											Maintenance continues to keep culvert clean; project on hold pending
	1940/500084	Rattlesnake Creek Drainage Improvements	4		FY 17	FY 17	222,763	75,412			identification of scope.
		Fourth Distr	ict Total:				222,763	75,412	-	-	
	DPR 1040	Dogwood Dell Drainage Improvements	5	11	Nov-11	Spring 2012	390,000	266,235	-	-	Construction Completed.
	1940	Pump House Road Drainage Improvements Fifth Distr.	J	11	Jun-11	Dec-11	<u> </u>	<u>486,155</u> 752,390	-	-	Construction completed.
	1940	12th Street Green Alley	6	11	Winter 2010	Jul-12	255,322	146,676	-	-	Green Alley Installation is complete.
	1940	5th Street Green Alley	6		N/A	N/A	200,000	191,326			Project completed July 2010.
		Sixth Distr	ict Total:				455,322	338,002	-		
	1040		_								Annual Construction Contract to be re-advertised. Assignment pending
	1940	31st Street & Marshall Drainage Improvements	7		TBD	TBD	160,000	31,333	-	-	and will be based on available CIP Funds. Project combined with 1321 N. 32nd St Drainage Improvements. Annual
											Construction Contract to be re-advertised. Assignment pending and will
	1940	33rd Street @ R Street Drainage Improvements	7	11	TBD	TBD	250,000	10,000			be based on available CIP Funds.
		Seventh Distr	ict Total:				410,000	41,333	-	-	
											Phase II: One bid on project was received (July 2016). Bid was over engineer's estimate. It has been requested that the VDOT Revenue
											Sharing Funds for this project be reallocated to the Tyler Potterfield
											Bridge project rather than risk VDOT De-allocation of funds. Project
											will be reprioritized and funded at a later date. Phase I: Project is
	2938160	Cherry Gardens Drainage Improvements	8	09	TBD	TBD	1,453,760	284,288	-	-	complete.
	1940	Chesco & Walmsley Drainage Improvements	8	11	Winter 2013	Spring 2014	1,556,038	59,412	-	-	Complete
	293C106	Davee Gardens Drainage	8	11	TBD	Summer 2015	278,614	1,432,951			Project is complete. Project issue was resolved via DPW curb and gutter improvement
	1940	Haden & Ritter Stormwater Improvements	8	11	TBD	TBD	30,000	-	-	-	project.
		<u> </u>									Phase II: Project is complete. Awaiting final reimbursement of VDOT
	1940	South Kinsley Drainage Improvements	8	11	Spring 2012	Jun-16	2,913,000	2,012,916	-	-	Cost Share. Phase 1: Project is complete.
	1940	Toledo Avenue Drainage Improvements	8		Fall 2013	Spring 2014	70,000	5,000	-	-	Project is complete. Design for outfall only is complete. Appropriations for design only.
											Anticipate advertising for bid for construction Fall 2017. This project is
	1940	Woodstock (Jarvis Road) Drainage Improvements	8		TBD	TBD	50,000	42,826			receiving 50% VDOT Cost Share Funds.
		Eighth Distr	ict Total:				6,351,412	3,837,393	-	-	Engineer received NTD: Merch 2017 Discos will be advertised together
											Engineer received NTP: March 2017. Phases will be advertised together. Project assigned to Annual Engineering Firm, RK&K. Schedule will be
											provided with submittal of proposal.
											Assignment will go to an engineering consultant for design completion.
											Awaiting executed stormwater consulting contracts.
											Project to be reassigned to another Annual Engineering Firm. Previous
											firm did not complete project within budget parameters. Phase 1: Plans are 80% complete. Anticipate project to be advertised for
											RFQ and IFB in early FY17 as funds become available. Council
											approved receipt of VDOT revenue sharing funds.
	1940	Deter Road Drainage Improvements Phase I & II @ Reedy Cre	. Q	11	Fall 2017	Summer 2018	1,429,100	184,819			Phase 2: 50% Plans. Council approved receipt of VDOT revenue sharing
	1740	Ninth Distr.		11	1 all 2017	Summer 2018	1,429,100	184,819		-	funds.
	1940	Emergency CIP projects	CW	11	Ongoing	Ongoing	4,616,192	3,805,492	1,000,000	570,065	-
											Engineering Services for individual projects are now covered under the
	1940 1940	Engineering Services for various projects Other Citywide Drainage projects	CW CW	11	Ongoing	Ongoing	1,066,825 22,858,464	1,066,825 10,977,946	2,000,000		SW Utility as of FY 13.
	1740			11	Ongoing	Ongoing	22,838,404	10,977,940	2,000,000	884,434	- SW Master Plan: Task 1: VSMP complete. Tasks 2 is complete. Tasks 3-
											14 Watershed Studies are complete. Tasks 15-18 Watershed Studies are
											complete. Tasks 19-23 Watershed Studies are complete. Tasks 33-37
	1040	Stommunitan Master Dise	CW	11	NT / A	NT / A	1 000 007	1 270 000		202 177	Watershed Studies are nearly complete. Draft document submitted to
	1940 1940	Stormwater Master Plan Stormwater Service Vehicles	CW	11	N/A	N/A	1,023,937 5,500,000	1,372,828		202,177	the City and is under review.
	1/TV	Citywide Proje	ect Total:				35,065,418	17,223,091	8,500,000	1,656,696	
		· · · ·									
		Total Stormwater Utility					46,113,506	22,452,440	8,500,000	1,656,696	