City of Richmond, Virginia

Capital Improvement Plan for Fiscal Years 2025-2029

Quarterly Report to City Council - June 30, 2025

Completed/Closed Projects - 1st Quarter FY2025									
	5.1.11						115 1 5 1 5 111		
Award Number	Project Name	Category	District	FY	Agency		Life-to-Date Expenditures	Variance	Comments
291C021/500368	Fan District Lighting	Utilities	2	12	DPU	1,669,900	1,669,900		Closed
1st Quarter Subtotal: 1,669,900 1,669,900 0									
				ted/Closec		nd Quarter FY2025			
Award Number	Project Name	Category	District	FY	Agency	Life-to-Date Appropriations	Life-to-Date Expenditures	Variance	Comments
	Pedestrian Safety Improvements at Signalized	Transportation							
500790/500796	Intersections on Federal and State Routes Phase II	(Federal/State/Regional)	CW	18	DPW	6,376,666	5,779,639	597,027	This project was completed.
	Pedestrian Safety Improvements with HAWKS and	Transportation							
500938/500939/500990	Rectangular Rapid Flash Beacons	(Federal/State/Regional)	CW	20	DPW	1,332,222	1,304,907	27,315	This project was completed.
		Transportation					, ,		
500929/500930	Gillies Creek Greenway - Phases II and III	(Federal/State/Regional)	7	20	DPW	1,050,000	1,063,708	(13 708)	Project was completed in November 2024.
500784	Hull Street & Chippenham Parkway Gateway Project	Transportation (G.O. Bonds)	9	18	DPW	500,000	458,438	41,562	
300784	Trail Street & Chipperman Farkway Gateway Froject	Transportation (G.O. Bolids)	,	10	DI W	300,000	438,438	41,302	Closeout
F000F0/F000F1	Daluidara Street Cataway Phase IV	·	5	10	DDW	719 000	678 404	20 506	Construction Complete
500850/500851	Belvidere Street Gateway - Phase IV 2nd Quarter Subtotal:	(Federal/State/Regional)	5	19	DPW	718,000	678,494		Construction Complete
	9,976,888	9,285,186	691,702						
						rd Quarter FY2025			
Award Number	Project Name	Category	District	FY	Agency	Life-to-Date Appropriations	Life-to-Date Expenditures	Variance	Comments
2308235 /500438	City Hall Renovation Project	Capital Maintenance	CW	13	DPW	5,058,085	5,336,997	(278,912)	500438 - should be closed out. (City Hall Suite 101/103)
1308908/500432	Major Park Renovations	Capital Maintenance	CW	07	PRCF	7,888,366	9,714,419	(1,826,053)	Old account; projects completed
501040	Neighborhood Park Maintenance	Capital Maintenance	CW	21	PRCF	1,150,000	1,467,155	(317,155)	Old account; projects completed
1308907/500222	Neighborhood Park Renovations	Capital Maintenance	CW	07	PRCF	9,077,740	9,829,253		Old account; projects completed
1308115/500194	Parks and Recreation Building Maintenance	Capital Maintenance	CW	01	PRCF	7,559,801	7,721,638		Old account; projects completed
1500115/50015	Tarks and necreation ballang manierance	capital Maniteriance		01		7,555,661	7,7.21,030	(101)037)	Project completed and our records show all funds have been
501041	Riverview Cemetery Expansion	Capital Maintenance	cw	21	PRCF	948,026	786,624	161 402	expended.
301041	Riverview Cernetery Expansion		CVV	21	PRCF	948,026	780,024	101,402	expended.
		Capital Investment	_						
501361	Animal Care & Control Adoption Center	Opportunities	5	25	ACC/DPW	2,000,000	2,000,000	-	Purchase was completed prior to year end 2024.
		Capital Investment							
500755	East District Park Transformation	Opportunities	7	17	PRCF	1,918,600	3,117,329	(1,198,729)	Projects completed
		Capital Investment							
2108123/500 <mark>323</mark>	Citywide Wayfinding Signage	Opportunities	CW	11	PDR	1,695,000	1,744,813	(49,813)	Project should be closed out.
2308198/500160	School CIP Planning & Construction	Education	CW	13	RPS	175,108,813	175,326,234	(217,421)	
									Construction Complete - Closeout in progress; 100% of
	Hull Street at Belt Boulevard - Pedestrian Safety	Transportation							remaining funds are Federal funds and must be returned by
501042/501051	Improvements	(Federal/State/Regional)	8	21	DPW	1,452,636	1,302,032	150.604	agreement.
	Greene/Cardinal Elementary School Sidewalk	Transportation				2,102,000			Construction Complete. Closeout underway. All funds expnded.
501102/501103	Installation - Phase II	(Federal/State/Regional)	9	22	DPW	675,000	702,207	(27 207)	No surplus.
301102/301103	Ilistaliation - Filase II		3	22	DI W	073,000	702,207	(27,207)	
F00C33 /F00C33	City Billy Chara Bhasa II Davidsons at	Transportation	CIM	40	DD14/	2 200 000	2 420 000	450 424	Closeout. Federal Funds only. Cannot be reused for other CIP
500622/500623	City Bike Share Phase II Deployment	(Federal/State/Regional)	CW	18	DPW	3,280,000	3,120,869	159,131	projects by agreement.
		Transportation							Complete - Closeout in progress; 100% of remaining funds are
501210	Richmond Signal System Retiming Improvements	(Federal/State/Regional)	CW	23	DPW	1,765,000	1,669,536	95,464	Federal funds and must be returned by agreement.
		Transportation							Complete - Closeout; 80% federal funds, \$5800 City GO Bond
501105/501106	State Route 161 Bicycle Infrastructure	(Federal/State/Regional)	CW	22	DPW	1,050,000	937,282	112,718	(20% match) can be reprogrammed.
	Transit Stop Access and Sidewalk Improvement	Transportation							Complete - Closeout in progress; 100% of remaining funds are
500945	Program	(Federal/State/Regional)	CW	20	DPW	960,000	718,396	241,604	Federal funds and must be returned by agreement.
	Laburnum Parking Improvements (formerly Laburnum								Project was cancelled due to a lack of public support. Funds will
500848		Transportation (C.O. Borrie)	3	19	DPW	1 000 000	40,383	000.047	be reallocated to projects in the FY26 CIP.
500848	Median Improvements)	Transportation (G.O. Bonds)	3	19	DPW	1,000,000			
3rd Quarter Subtotal:						222,587,067	225,535,169	(2,948,102)	
						th Quarter FY2025			
Award Number	Project Name	Category	District	FY	Agency	Life-to-Date Appropriations	Life-to-Date Expenditures	Variance	Comments
		Transportation							
500785/500786	1st & 2nd Street Buffered Bike Lanes	(Federal/State/Regional)	2	18	DPW	600,000	555,645	44,355	Phase II is complete and in closeout process.
		Transportation							
500864/500865	Maymont Neighborhood Sidewalks	(Federal/State/Regional)	5	19	DPW	790,000	759,150	30,850	Currently in the project closeout process.
		Transportation							
500926/500927	Capital Trail - Canal Walk Connector to Brown's Island	(Federal/State/Regional)	6	20	DPW	718,000	645,973	72.027	Project is complete.
	4th Quarter Subtotal:					2.108.000	1,960,768	147,232	
	Grand Total (as of 4th Quarter F)	2025).				236.341.855	238,451,023	(2.109.168)	
	Grand Total (as of 4th Quarter 11							(2,103,100)	